



Rendering of the new Lower School
Architect: DCS Design

Howard Shockey & Sons, Inc.
Construction Project Update
November 2009

What's Happening.....

- Storefronts are 95% installed.
- Louvers have been put in place
- Sign has been hung, awaiting lights and roofing.
- Walls are being finished in East Wing.
- Breezeway is in its final stages.
- Glass and glazing being installed in the East and West Wings.
- Ceiling grid installed in West Wing.
- Water meter has been placed.
- Temporary heat put in building.
- Permanent lighting being installed.



Clouds in the Rotunda



Bulkheads at Corridor in East Wing

Looking Ahead...

- Getting ready for canopies.
- Chiller and rooftop vents to be set.
- Transformer for switchgear to be set.
- Ceiling tile to be dropped in West Wing.
- Breezeway ceilings and soffits to be finished.
- East Wing ready for prime and paint.
- VCT, carpet and ceramic tile to start.



Breezeway copula with columns in place