



Rendering of the new Lower School  
Architect: DCS Design

**Howard Shockey & Sons, Inc.**  
**Construction Project Update**  
**February / March 2010**

**What's Happening.....**

- Floor tile in corridors
- Carpet delivered, floors being prepped so installation may begin
- Metal Roofing being finished on Breezeway, and miscellaneous items being addressed for metal roofing
- Ceramic tile installation ongoing
- Tectum Panels delivered and being installed in Music Room and Multi-purpose Room
- HVAC start-up of equipment ongoing so commissioning may be conducted
- Testing, Adjusting, and Balancing of HVAC equipment ongoing
- HSS Punchlist being generated so subcontractors may address outstanding items



- Looking Ahead...
- Complete ceramic tile, VCT, and carpeting
- Install Metal Roofing on sign
- Install blinds
- Install closet shelving units
- Install Library seating
- Install fencing and gate around transformer and emergency generator
- Receive and install corridor wall panels
- Complete Commissioning
- Acquire Final Inspection
- Complete Punchlist (HSS and DCS)
- Ready project for final cleaning