



Rendering of the new Lower School
Architect: DCS Design

Howard Shockey & Sons, Inc. Construction Project Update July-August 2009

What's Happening.....

- Roof is going on the rotunda
- Breezeway is underway
- Doors and hardware being installed at Upper School
- Drywall going up in Lower School
- Metal Studs are complete in the East Wing
- Mechanical, plumbing and electric is being roughed in at the East Wing
- Plumbing rough-in on the 2nd floor is ongoing in the West Wing
- Sprinkler is being roughed in at the East and West Wings



Upper School Addition



West Wing - Lower School

Looking Ahead...

- Breezeway - Footings will be complete the week of Aug. 10 and Trusses will be installed by the end of August
- Drywall hanging will start on the 2nd floor of the West Wing the week of Aug. 10
- Work to start on sign the week of Aug. 10 and sign will be in place for school opening
- Windows will be complete by end of August
- Split face block will be complete week of Aug. 10
- EIFS to start on chimneys and gables.
- Final inspection for Upper School by Aug. 14



Rotunda and East Wing - Lower School