



Rendering of the new Lower School
Architect: DCS Design

Howard Shockey & Sons, Inc.
Construction Project Update
June/July 2009

What's Happening.....

.. Door Frames and Windows are being installed in the Lower School. Exterior framing is in the final stages and the roof is going on. In the Upper School, masonry, mechanical, plumbing and electrical installation are complete with finishes remaining to complete this summer.

Contractors on site at present include:

- Howard Shockey & Sons, Inc.
- RCD Electric
- Dale Polk Masonry
- Blauch Brothers, Inc.
- King Carpentry
- Blue Ridge Drywall
- Anderson Roofing
- Glass & Metals



Rotunda Ceiling – Metal Trusses and Piping



Lower School takes shape

Looking Ahead...

- Demolition and renovation begins in existing two classrooms in the Upper School.
- Roof installation on the Lower School continues.
- Putting exterior skin on the Lower School continues through July.
- Ceiling installation and Flooring will take place in July and August for the Upper School.



Upper School Rooms – Drywall is installed