



Rendering of the new Lower School  
Architect: DCS Design

## Howard Shockey & Sons, Inc. Construction Project Update March 2009

### What's Happening.....

Steel has been delivered and the crews have begun on the Lower School. Masons continue raising block walls for Rotunda. Upper School bearing walls are at 98% complete and awaiting Trusses. Plumber and Electricians have completed their underground installations of pipes and conduits.

Contractors on site at present include:

- Howard Shockey & Sons, Inc.
- RCD Electric
- Dale Polk Masonry
- Blauch Brothers, Inc.
- BG Crane



Steel being put in place at Lower School



Rotunda walls partially up and slab finished.

### Looking Ahead.....

- Structural steel being put in place through the month of May.
- Concrete crews will be placing concrete slabs throughout the month of June.
- Carpenters will begin installing Trusses on the Upper School.



Exterior Wall for the Upper School Humanities & Instructional Technology Wing