



Rendering of the new Lower School
Architect: DCS Design

Howard Shockey & Sons, Inc. Construction Project Update May 2009

What's Happening.....

The interior metal framing for the Upper School Humanities & Instructional Technology wing is complete and drywall work will begin in June. Roofing begins this week. Ductwork and pipe is being hung in the Lower School. Interior metal framing and exterior drywall begins this week on the Lower School. Concrete for stairwells and mechanical pads poured throughout the month of May.

Contractors on site at present include:

- Howard Shockey & Sons, Inc.
- RCD Electric
- Dale Polk Masonry
- Blauch Brothers, Inc.
- King Carpentry
- Blue Ridge Drywall
- Anderson Roofing

Looking Ahead.....

- Truss installation complete this month.
- Lower School metal framing continues
- Roofing installation begins
- Ductwork, piping and electrical installation ongoing.



Exterior of Upper School Humanities & Instructional Technology Wing.



Interior of Upper School wing takes shape and classrooms take form.



Trusses installed on new Lower School.