



Rendering of the new Lower School  
Architect: DCS Design

## Howard Shockey & Sons, Inc. Construction Project Update September 2009

### What's Happening.....

- Last of concrete being poured
- Exterior stoops being formed
- EIFS being installed on chimneys & gables
- Working on sign
- Plumbing rough-in, sprinkler and ducts are complete at East wing
- Drywall being hung in West Wing
- Inspections are ongoing



Hallway - Upper School Addition



East Wing – Lower School

### Looking Ahead...

- Doors and hardware to be installed at Lower School.
- Walls have been inspected in the East Wing and are ready for drywall.
- Walls in the West Wing are ready to be primed and painted.
- Breezeway columns and trusses to be installed.
- Upper School – Passed final inspection – Certificate of Occupancy received – ready to complete punch list.



1<sup>st</sup> Floor – West Wing – Lower School